Cayucos Veterans Building – Information Sheet

Project Resources

- The County is now in the contract negotiation stage.
- Board of Supervisors scheduled to hear a project update and consider the consultant contract at the March 7, 2017 meeting.
- The Historical report has been forwarded to the State Parks Department and the SHPO for their review and comment.
- The State Parks Department will act as lead agency during the NEPA and CEQA regulatory process.

Site Constraints / Parameters

- o The Project schedule has slipped a few weeks for financial considerations.
- Additional potential schedule impacts include:
 - NEPA, CEQA, SHPO, CA Coastal Commission, Army Corps of Engineers.
 - Schedule will be updated as these variables are confirmed.
 - FEMA redefined 100-year flood plain to elevation 15 feet
- o Local direction / input may require additional coordination.
- SLO County Planning and Building review

Historical


- Based on the Historical report, the facility meets four of four criteria as a historical structure. The rehabilitation option is currently the primary option pending SHPO review.
- State Parks / SHPO review and recommendations are pending.

Funding Outlook

- Additional agency coordination efforts may require additional funding
- SLO County CIP process Board of Supervisor's approval
- State Parks and Recreation Grant funding
- o Local support / budget augmentation
- Schedule (See other side) pending Board direction
 - Revised Schedule see attached.
 - Design Consultant Contract (March 2017)
 - Extent of environmental documentation being evaluated for effect on schedule.
 - Preliminary design options with cost options (June 2017).

Page | 1 February 1, 2017

Cayucos Yeteran's Memorial Building



					П		\diamond	
Manual Task	Duration-only	Manual Summary Rollup	Manual Summary	Start-only	Finish-only	Progress	External Milestone	
		\		₽		\Diamond		
External Tasks	Project Summary	External Milestone	Deadline	Inactive Task	Inactive Task	Inactive Milestone	Inactive Summary	Page 1
		•				\Diamond		
Task	Split	Milestone	Summary	Rolled Up Task	Rolled Up Split	Rolled Up Milestone	Rolled Up Progress	
Project: Cayucos Vets Hall Renovation Date: Thu 1/26/17								