

# Project Schedule

(Subject to Change Without Notification)

Nacimiento Water Project Milestones					
Item	Timing				Status
Pre-Qualification for Intake & HDD Contractors	27-Feb-07				Done
Complete Project Design	30-Mar-07				In Process
Receive Environmental Permits	2-Apr-07				In Process
Contractor Workshop #3	12-Apr-07				Pending
The items below are anticipated milestone dates not yet approved by the Board of Supervisors. Furthermore, Project bidding cannot begin until all environmental permits have been received.					
	Bid Advertised	Bid Opened	Notice of Award	Notice to Proceed	
Spec 1 - 300187.08.01 - Intake	30-Apr-07	14-Jun-07	26-Jul-07	8-Aug-07	Pending
Spec 2 - 300187.08.02 - Facilities	21-May-07	12-Jul-07	26-Jul-07	22-Aug-07	Pending
Spec 3 - 300187.08.03 - Pipeline North	30-Apr-07	14-Jun-07	26-Jul-07	8-Aug-07	Pending
Spec 4 - 300187.08.04 - Pipeline Central	30-Apr-07	28-Jun-07	26-Jul-07	10-Aug-07	Pending
Spec 5 - 300187.08.05 - Pipeline South	30-Apr-07	5-Jul-07	26-Jul-07	15-Aug-07	Pending