

Project Schedule for NACIMIENTO WATER PROJECT

(Subject to Change Without Notification)

Nacimiento Water Project Milestones					
Item	Timing				Status
Pre-Qualification for Intake & HDD Contractors	27-Feb-07				Done
Complete Project Design	30-Apr-07				Done
Receive Environmental Permits	30-Apr-07				Done
Mandatory Pre-Bid Meeting - Specs 01, 03, 04, 05	5-Jun-07				Done
Mandatory Pre-Bid Meeting - Spec 02	10-Jul-07				Pending
The items below are anticipated milestone dates not yet approved by the Board of Supervisors. Furthermore, Project bidding cannot begin until all environmental permits have been received.					
	Bid Advertised	Bid Opened	Notice of Award	Notice to Proceed	
Spec 1 - 300187.08.01 - Intake	22-May-07	16-Jul-07 ¹	30-Aug-07	19-Sep-07	Pending
Spec 2 - 300187.08.02 - Facilities	12-Jun-07	16-Aug-07	13-Sep-07	1-Oct-07	Pending
Spec 3 - 300187.08.03 - Pipeline North	22-May-07	19-Jul-07	30-Aug-07	21-Sep-07	Pending
Spec 4 - 300187.08.04 - Pipeline Central	22-May-07	26-Jul-07	30-Aug-07	25-Sep-07	Pending
Spec 5 - 300187.08.05 - Pipeline South	22-May-07	2-Aug-07	30-Aug-07	27-Sep-07	Pending

Last Updated: 6/26/2007

¹ Board approved change in Bid opening date on June 26, 2007