#### San Luis Obispo County Flood Control and Water Conservation District

#### Flood Control Zone 1/1A Advisory Committee Meeting

Meeting Date: Tuesday, September 17, 2019 -- 3:00 to 5:00 pm Meeting Location: Sheriff's South Patrol Station, 1681 Front Street Oceano, CA

The purpose of the Committee is to provide recommendations to the San Luis Obispo County Flood Control District regarding appropriate actions to provide flood protection for the properties within the boundaries of Flood Control Zones 1 and 1A.

- Excerpt from Bylaws endorsed by Steering Committee, June 2001

#### **MINUTES**

1)	Welcome and Introductions
	Members in attendance: Gary Kobara, Vicki Cardoza, Stan Ikeda, Charlie Lackie, Dianna Lackie
	County staff in attendance: Nola Engelskirger (Public Works); Michael Manuele (Sheriff)
2)	Public Comment - None
3)	Announcements – Creek to Coast Cleanup event is scheduled for September 21
4)	Review and Approval of Past Minutes
	Member Vicki Cardoza made motion, Member Stan Ikeda seconded, and the July Minutes were approved unanimously.
5)	Channel Maintenance
	County Staff Nola Engelskirger provided the following update:
	• Goats will be grazing channel areas including Los Berros Channel and some of AG Creek above 22 <sup>nd</sup> Street at the end of July and into August. Goats had to move off site to accommodate the sediment removal work and will be brought back into the channel later to complete the grazing in the areas between UPRR and Highway 1.
	<ul> <li>Willow Trimming work was completed in the areas above Highway 1, and willow trimming had to stop to accommodate the sediment removal work. Willow trimming work will commence again in a few weeks after the sediment removal contractor is out of the channel area</li> </ul>
6)	"No Trespassing" Signs – Permit Application Process
	County Staff Nola Engelskirger provided the following project updates:
	Permit application has been submitted.
	• There is a Planning Commission hearing to review the permit application on October 4.
	Commander Michael Manuele provided the following community updates:
	Sheriff is implementing new Transient Information Mapping (TIM) application which is a program developed to share information on existing homeless/transient encampments including location,

	population, etc. The Sheriff has five staff with rights to the application to input data and already 105 location have been mapped.
	Sheriff has continued to maintain a presence in the Arroyo Grande Creek Channel to keep the area clear so that planned construction projects may progress without delay.
7)	AG Creek WMP Project Alt 3A and Mod. 3C Projects
	• \$680,102 Contract Awarded to David Cry General Engineering Contractor.
	Almost 30% below the Engineer's Estimate.
	<ul> <li>Construction has started and progressed. Project photos were presented and the photo presentation is attached to these meeting minutes.</li> </ul>
	<ul> <li>Phase 1 original contract included vegetation and sediment removal from 8 of the 22 sites identified.</li> </ul>
	• Contract change order was approved today to add 3 additional sites to the work, bringing the total sites to be completed during this phase to 11 – which is half of the sites.
	<ul> <li>Approximately 6,833 CY of sediment was removed from the 8 original sites; and approximately 3,643 CY is estimated to be removed from the 3 additional sites.</li> </ul>
	• Phase 2 will be implemented in 2020 and will construct the remainder of the improvements.
8)	Open Forum (Questions / Suggestions for next agenda)
	Next meeting November 19.
9)	Adjourned 4:15 pm.

Submitted by: Nola Engelskirger, County Staff

Contact: County Public Works Dept, Rm 206, County Government Center, San Luis Obispo, CA 93408

**Phone:** 805-781-5252

Website: www.slocounty.ca.gov/Departments/Public-Works and follow the links to Committees & Programs, Flood


Control Zones, Zone 1/1A


Also, for historic information before 2010 go to <a href="http://www.coastalrcd.org/zone1-1a/">http://www.coastalrcd.org/zone1-1a/</a>

# ARROYO GRANDE CREEK WATERWAY MANAGEMENT PROGRAM PHASE I

Sediment Removal at Sites 3, 4, 5, 6, 8, 9, 10, and 11
Installation of Log Structures

# ARROYO GRANDE CREEK WATERWAY MANAGEMENT PROGRAM







#### SITE LOCATIONS





#### SECONDARY CHANNELS – PLAN VIEW























#### SITE II




#### LOG STRUCTURES





### SITE 3 TYPE A LOG STRUCTURE



### SITE 8 TYPE B LOG STRUCTURE

