

Cayucos Vet's Hall Restoration

Project Update – 08/10/18

1) Project Milestones

04/26/18 - Received comments back from County Planning regarding remaining items required to accept the permit application as complete for processing.

07/24/18 - Submitted the required additional items requested by County Planning to accept the permit application as complete for processing.

08/02/18 – Permit application determined to be complete. Planning Department Hearing tentatively scheduled for October 5, 2018.

2) Action Items

- Submit USDA loan pre-application materials to local USDA office in September.
- Steering Committee and Design Development Phase kick-off meetings tentatively scheduled for late October (pending project approval at 10/5/18 Planning Department Hearing and no appeal of their decision).

3) Funding Outlook

- County's 5-Year CIP program
- Prop 68- CA Parks, Environment & Water Bond:
 - o State and Local Parks
 - o Flood Protection
 - o Natural Resource Conservation
- USDA Rural Development Loan
- Local Support and Other Grant Opportunities

4) Project Schedule (Pending Successful Project Funding)

12/01/18 - Coastal Development Permit/County Planning Approval

07/01/19 - Design / Construction Documents Complete


11/01/19 - Building Permit / State & Coastal Commission Approvals

04/01/20 - Approvals / Bidding Process Complete

08/01/21 - Construction Complete

Additional project information can be found at the following web site:

<http://www.slocounty.ca.gov/Departments/Public-Works/Current-Projects/Cayucos-Vets-Hall-Restoration.aspx>



'Butter Day' in Cayucos, circa 1880



Vets Hall Restoration Design- SDG Architects