



Cayucos Vet's Hall Restoration

Project Update – 10/03/18

1) Recent Project Milestones

08/02/18 – Permit application determined to be complete. Planning Department Hearing scheduled for October 5, 2018.

08/16/18 – *Draft* USDA Loan Pre-application materials sent to local USDA office for review.

09/17/18 – *Completed* USDA Loan Pre-Application submitted to the local USDA office.

2) Action Items

- Schedule Steering Committee and Design Development Phase kick-off meetings for late October (pending project approval at 10/5/18 Planning Department Hearing and no appeal of their decision).
- Prepare materials for presentation to the County's Debt Advisory Committee for funding recommendations.
- Review draft guidelines for the Cultural, Community and Natural Resources Prop 68 grant program. Solicitation for proposals expected to open in January 2019.

3) Funding Outlook

- County's 5-Year CIP program
- Prop 68- CA Parks, Environment & Water Bond:
 - o State and Local Parks
 - o Flood Protection
 - o Natural Resource Conservation
- USDA Rural Development Loan
- Local Support and Other Grant Opportunities

4) Project Schedule (Pending Successful Project Funding)

12/01/18 - Coastal Development Permit/County Planning Approval

07/01/19 - Design / Construction Documents Complete

11/01/19 - Building Permit / State & Coastal Commission Approvals

04/01/20 - Approvals / Bidding Process Complete

08/01/21 - Construction Complete

Additional project information can be found at the following web site:

<http://www.slocounty.ca.gov/Departments/Public-Works/Current-Projects/Cayucos-Vets-Hall-Restoration.aspx>

