

Cayucos Vet's Hall Restoration

Project Update - 07/03/19

1) Recent Project Milestones

05/30/19 - CA Natural Resources Agency staff visited with project and community representatives at Vets Hall to review the project on site as Step Two of the CCNR grant application process. The County will be notified in mid to late June on whether the project will advance to the final Step 3 of the grant application process.

06/06/19 - Held Steering Committee meeting with stakeholders to update them on the project and kick-off the Construction Document phase of SDG's contract.

06/25/19 - Sent updated rear deck plan to Coastal Commission for review in response to their comments about increasing public access to the deck.

07/01/19 Received notification from the CA Natural Resources Agency that the Vets Hall project has advanced to the final Step 3 of the CCNR grant application process.

2) Action Items

- Work on required items for the Statewide Park Development and Community Revitalization Prop 68 grant program (application is due August 5, 2019).
- > Research other Prop 68 grant opportunities that will be upcoming later this year.

3) Potential Project Funding Sources

- County's 5-Year CIP program
- Prop 68- CA Parks, Environment & Water Bond:
 - o State and Local Parks
 - Flood Protection
 - o Natural Resource Conservation
- USDA Rural Development Loan
- Local Support and Other Grant Opportunities

4) Project Schedule

Nov. 2018 - County Planning Approval (Complete)

July 2019 – Coastal Commission Approval for items under their jurisdiction

Sept. 2019 - Design / Construction Documents to be Complete

Dec. 2019 - Building Permit / State Approvals

Additional project information can be found at the following web site:

http://www.slocounty.ca.gov/Departments/Public-Works/Current-Projects/Cayucos-Vets-Hall-Restoration.aspx

