Subrecipient: County of San Luis Obispo

Date Updated: 6/15/2026

A. Brief description of goods and/or service	B. HCD Agreement Number	C. Phase of Procurement/ Requirements	D. Contract Status/ Issues with implementation	E. Contractor Name	F. Contract Number	G. DUNS Number	H. Procured By	I. Contract Execution Date	J. Contract End Date	K. Total Contract Amount	L. Amount of CDBG-DR or MIT Funds	M. Amount of Others Funds
Example: Road reconstruction	*19-DRINFRA-XXXXX*	*complete*	*contract executed*	*Roadway INC*	*XXX-XXX*	*XXX-XXX*	*Cityville*	*6/15/2013*	*6/15/2014*	*$3,500,000*	*$3,000,000*	*$500,000*
Consulting Services	23-DRMHRE-25001	Sealed bid procurement complete	Contract executed	ICF Incorporated LLC	N/A		County of San Luis Obispo	2/10/2026	2/10/2028	$245,299.00	$245,299.00	$0.00
Mobile Home Vendor and Installation Services	23-DRMHRE-25001	Request for Quotes	Contract in progress	Timberline Construction Inc	N/A		County of San Luis Obispo					
Mobile Home Vendor and Installation Services	23-DRMHRE-25001	Request for Quotes	Request for Quotes in progress	N/A	N/A		County of San Luis Obispo					

Version 1.0 - effective June 1, 2026